

VERIBEST ISD

ELEMENTARY SCHOOL ADDITION

CONSTRUCTION UPDATE

- TRENCH GRADING IS IN PROGRESS.
- VOID BOX INSTALLATION IS NEARING COMPLETION.
- TYING OF REBAR TO PAD IS IN PROGRESS.
- CONCRETE SLAB POURS ARE IN PROGRESS.



COST SUMMARY

Total Budget:	\$6,430,067
Total Completed & Stored To Date:	\$1,591,656
Percentage Complete:	25%



DIFFERENT FROM THE GROUND UP

