

VERIBEST ISD

ELEMENTARY SCHOOL ADDITION

CONSTRUCTION UPDATE

- BUILDING AND SLAB, PLUMBING AND ELECTRICAL ROUGH-INS ARE COMPLETE.
- OVERHEAD POWERLINE REMOVAL IS COMPLETE.
- TRANSFORMER SETTING IS COMPLETE.
- CONCRETE FORM SETTINGS ARE COMPLETE.
- LOW VOLTAGE LINE PLACEMENT IS COMPLETE.
- OLD CULVERT REMOVAL IS COMPLETE.
- NEW DRAIN LINE SETTING IS COMPLETE.



COST SUMMARY

Total Budget:	\$6,430,067
Total Completed & Stored To Date:	\$890,395
Percentage Complete:	14%



DIFFERENT FROM THE GROUND UP

